



Pikes Bay Vessel Service

2024 Spring Launch & Commissioning Services— **Please Return at your Earliest Convenience**

* All Prices are for Labor only unless otherwise noted.

PBM Member Non-Member

Name: _____ Phone: _____ Email: _____

Boat Name: _____ Slip: _____ Key Location/Combo: _____

PREP VESSEL FOR LAUNCH

OFFICE USE ONLY

*NOTE: Having your boat ready to launch— dock lines, fenders, spring lines & power cords in place— will save you a **\$36 fee**.

Labor to prep boat for launch (*\$Labor*) _____ (qty) (100.5)

REMOVE COVERS

Remove Shrink Wrap installed by Pikes Bay Vessel Service (*No Charge*) _____ (qty) (101)

Remove Boat Covers (covers not stored will be left on the boat) (*\$Labor*) _____ (qty) (101.5)

Please Store my Cover in the storage building (*\$160*) _____ (qty) (101.6)

COMMISSION ENGINE/GENERATOR

Engine Start Up - *\$75 (per engine + materials &/or fluids needed)*

*NOTE: This service verifies proper operation and is required if you're not operating your vessel at the time of launch. This "In the Water Start Up" includes checking the engine & transmission fluids, also a visual inspection for water leaks, & checking exhaust outflow.

Generator Start Up - *\$65 (per genset + materials & fluids as needed)* _____ (qty) (200)

*NOTE: Verify Proper Operation- Includes: "In the Water Start Up" of generator fluid levels, & a visual inspection for water leaks, hoses, belt tension, engine cooling pump at impeller & outflow.

_____ (qty) (300)

COMMISSION PLUMBING SYSTEM

Complete commissioning of entire water system (*Price is dependent on the needs of your boat*) Enter Each Code.

Head(s) (*\$27 each*) _____ (qty) (1210)

Pressurized Water System: flush lines, fill tanks, pressurize & check for leaks (*\$10 per faucet valve*) _____ (qty) (1230)

Hot Water Heater (was disconnected during the winterization) (*\$31 each*) _____ (qty) (1231)

Ice Makers/Other Appliances (*\$31 each*) _____ (qty) (1250)

COMMISSION A/C and/or HEAT

Includes: Prime A/C pump & check for discharge (*\$65*) _____ (qty) (1240)

COMMISSION BATTERIES

Fill with distilled water, clean terminals and hook up (*\$25 each*) _____ (qty) (1265)

Battery hook-up only (*\$12.50 each*) _____ (qty) (1266)

(Please Continue to Page 2)

AUTOMATIC BATTERY REPLACEMENT

OFFICE USE ONLY

If a battery is dead at the time of launch & load test determines that it is bad, please replace with a comparable battery. *We stock Lead Acid Interstate brand batteries. -Note: it is much easier to do this in the lift well. *(\$Labor)*

_____ (qty) (1265.5)

SHAFT & RUDDER LOG TIGHTENING/ALIGNMENT & BILGE PUMP

Inspect Shaft Packing (if at launch it is found that the packing leaking beyond specs, we will adjust packing hardware to specifications.) *(\$46.50 each)*

_____ (qty) (1200)

Inspect Rudder Packing (if at launch it is found that the packing leaking beyond specs; we will adjust packing hardware to specifications.) *(\$46.50 each)*

_____ (qty) (1201)

Check Dripless packing gland/burp the gland *(\$15.50 each)*

_____ (qty) (1267)

Check Bilge Pump Operation (make sure bilge pump turns on when the float engages for the auto feature) *(\$21 each)*

_____ (qty) (1268)

Align Drive Shaft – done after boat has rested in slip for 48 hours *(\$Labor)*

_____ (qty) (1269)

Lubricate &/or service folding propellers *(\$Labor)*

_____ (qty) (1270)

CARBON MONOXIDE DETECTOR & FIRE EXTINGUISHERS

Check exp. date on CO detector & install CO detector if needed *(\$Labor)*

_____ (qty) (1271)

Check exp. date, gauge, and condition on fire extinguisher(s) and install new if needed *(\$Labor)*

_____ (qty) (1275)

INSTALL SAILS & CANVAS /STEPPING MAST


Bend on Sails – Make ready to sail *(\$Labor)*

_____ (qty) (1272)

Install Other Covers, Bimini, Canvas *(\$Labor)*

_____ (qty) (1273)

Step assembled mast- Contact the Marine Service Center for rigging options.



COMMISSIONING BOAT TO/AT SLIP

Commission Boat to Slip: Operate boat to slip, tie off boat in slip, plug into shore power, check power to boat and check bilge pump. *(\$103)*

_____ (qty) (1006)

Connect Boat to Shore Power: Battery charger & bilge pump(s) turned onto auto. *(\$No Charge)*
(PBM is not responsible for faulty chargers & or bilge pumps)

_____ (qty) (1274)

DINGHY


Launch my Dinghy in the lift well. *(\$77)*

_____ (qty) (1001)

Place my Dinghy on my boat or in my slip. *(\$50)*

_____ (qty) (1001.5)

I will Launch my Dinghy and Motor.



(Notes, Additional Requests, Schedule, Discuss the following spring project or service work, Wax) _____

Launch my boat in the regular sequence.

I would like to be present at launch.

Technician Recommendations: _____

****By signing this form you authorize PikesBay Marina to do the selected work.****

SIGNATURE _____ Date _____